

Overview BWDB

Table 1 - BWDB	Design available (y/n)	Design concurred (y/n)	Estimate concurrence given (y/n)	Floating tender (y/n)	Contract signed (y/n)	Work order given (y/n)	Physical progress %	Planned progress %	Progress deviation %	Contract amount (Tk. Lac)	Reimbursement claimed (Tk. Lac)	Reimbursement recommended (Tk. Lac)
Item of work								31-Dec-07				
Total BWDB	83	78	78	78	26	26	7	12	-5	1050.76	235.15	235.15
1) Embankments												
<i>Total sea dyke (10.87 km)</i>	100	100	100	100	73	73	52	60	-8	333.00	217.41	217.41
<i>Total interior dyke (8 km)</i>	100	100	100	100	0	0	0	0	0	0	0	0
1.1) Sea dyke, 0.63km-3.365km (2.735 km), Lakshmipur	y	y	y	y	y	y	39	40	0	102.01	32.25	32.25
1.2) Sea dyke, 3.365km-5.085km (1.72 km), Lakshmipur	y	y	y	y	y	y	65	40	25	76.12	40.02	40.02
1.3) Sea dyke, 5.085km-8.585km (3.5 km), Noakhali	y	y	y	y	y	y	100	40	60	154.87	145.14	145.14
1.4) Sea dyke, 8.585km-11.5km (2.915 km), Noakhali	y	y	y	y	n	n	0	40	-40	-	-	-
1.5) Interior dyke, 11.5km-19.5km (8 km), Noakhali	y	y	y	y	n	n	0	0	0	-	-	-
2) Individual guide dyke												
<i>Total guide dyke (2.965 km)</i>	100	100	100	100	73	73	3	0	3	53.03	0	0
2.1) Guide dyke cum rural road, 7.035km-9.2km (2.165 km), Noakhali	y	y	y	y	y	y	6	0	6	53.03	-	-
2.2) Guide dyke cum rural road, 9.2km-10.00km (0.80 km), Noakhali	y	y	y	y	n	n	0	0	0	0	-	-
3) Re-excavations												
<i>Total Jarirdona (3.535 km)</i>	100	100	100	100	26	26	0	30	-30	105.58	0	0
<i>Total Bagardona (10 km)</i>	100	100	100	100	0	0	0	0	0	0	0	0
3.1) Re-excavation Jarirdona, 0km-2.625km (2.625 km), Lakshmipur	y	y	y	y	n	n	0	10	-10	-	-	-
3.2) Re-excavation Jarirdona, 2.625km-3.535km (0.91 km), Lakshmipur	y	y	y	y	y	y	0	10	-10	105.58	-	-
3.3) Re-excavation Baggardona, 7.035km-13.935km (6.9 km), Noakhali	y	y	y	y	n	n	0	0	0	-	-	-
3.4) Re-excavation Baggardona, 13.935km-17.035km (3.1 km), Lakshmipur	y	y	y	y	n	n	0	0	0	-	-	-

Overview BWDB

Table 1 - BWDB	Design available (y/n)	Design concurred (y/n)	Estimate concurrence given (y/n)	Floating tender (y/n)	Contract signed (y/n)	Work order given (y/n)	Physical progress %	Planned progress %	Progress deviation %	Contract amount (Tk. Lac)	Reimbursement claimed (Tk. Lac)	Reimbursement recommended (Tk. Lac)
Item of work								31-Dec-07				
Total BWDB	83	78	78	78	26	26	7	12	-5	1050.76	235.15	235.15
4) Short cuts												
Total Jarirdona shortcut (3.5 km)	100	100	100	100	29	29	9	60	-51	158.97	17.74	17.74
Gabtali khal (6.155 km)	100	100	100	100	0	0	0	0	0	-	-	-
Secondary drainage (21 km)	0	0	0	0	0	0	0	0	0	-	-	-
4.1) Jarirdona shortcut, 3.535km-4.535km (1 km), Lakshmipur	y	y	y	y	n	n	0	10	-10	0	-	-
4.2) Jarirdona shortcut, 4.535km-6.035km (1.5 km), Lakshmipur	y	y	y	y	n	n	0	10	-10	-	-	-
4.3) Jarirdona shortcut, 6.035km-7.035km (1 km), Noakhali	y	y	y	y	y	y	27	10	17	158.97	17.74	17.74
4.4) drainage channel Gabtali khal (6.155km), Lakshmipur	y	y	y	y	n	n	0	10	-10	-	-	-
4.6) improvement secondary drainage (21km), Noakhali & Lakshmipur	n	n	n	n	n	n	0	0	0	-	-	-
5) Sluices (3 nos)												
Total sluices	100	100	100	100	33	33	0	10	-10	400.18	0	0
5.1) Gabtali Khal sluice, Lakshmipur	y	y	y	y	y	y	1	10	-9	400.18	-	-
5.2) Tankir Khal sluice, Noakhali	y	y	y	y	n	n	0	10	-10	-	-	-
5.3) Chatla Khal sluice, Noakhali	y	y	y	y	n	n	0	10	-10	-	-	-
6) Closures (2 nos)												
Total closures	50	0	0	0	0	0	0	0	0	0	0	0
6.1) closure 1 (Downstream Banskhali), Noakhali	n	n	n	n	n	n	0	0	0	-	-	-
6.2) closure 2 (CBD-1), Noakhali	y	n	n	n	n	n	0	0	0	-	-	-

Overview LGED

Table 2 - LGED	Design available (y/n)	Design concurred (y/n)	Estimate concurrence given (y/n)	Floating tender (y/n)	Contract signed (y/n)	Work order given (y/n)	Physical progress %	Planned progress %	Progress deviation %	Contract amount (Tk. Lac)	Reimbursement claimed (Tk. Lac)	Reimbursement recommended (Tk. Lac)
Item of work								31-Dec-07				
Total LGED	90	74	74	61	41	41	20	32	-12	1673.64	502.02	478.79
7) Bridges												
7.1) bridges (3 no's), Noakhali	y	y	y	n	n	n	0	20	-20	-	-	-
8) Busstand												
8.1) Busstand, Noakhali	y	n	n	n	n	n	0	10	-10	-	-	-
9) Community ponds												
Total community ponds (50 nos.)	96	94	94	94	52	52	37	50	-13	36.75	22.96	20.76
9.1) 5 ponds, Lakshmipur	y	y	y	y	y	y	0	50	-50	4.007	-	-
9.2) 13 ponds, Lakshmipur (4 LCS)	y	y	y	y	n	n	0	50	-50	-	-	-
9.3) 2 ponds, Lakshmipur	n	n	n	n	n	n	0	50	-50	-	-	-
9.4) 15 ponds, LGED, Noakhali	y	y	y	y	y	y	83	50	33	19.64	12.12	11.93
9.5) 6 ponds, LCS, Noakhali	y	y	y	y	y	y	100	50	50	13.10	10.84	8.83
9.6) 8 ponds, Noakhali	y	y	y	y	n	n	0	50	-50	-	-	-
9.7) 1 pond, Noakhali	y	n	n	n	n	n	0	50	-50	-	-	-

Overview LGED

Table 2 - LGED	Design available (y/n)	Design concurred (y/n)	Estimate concurrence given (y/n)	Floating tender (y/n)	Contract signed (y/n)	Work order given (y/n)	Physical progress %	Planned progress %	Progress deviation %	Contract amount (Tk. Lac)	Reimbursement claimed (Tk. Lac)	Reimbursement recommended (Tk. Lac)
Item of work								31-Dec-07				
Total LGED	90	74	74	61	41	41	20	32	-12	1673.64	502.02	478.79
10) Culverts												
<i>Total box culverts (28 nos.)</i>	57	57	57	57	32	32	14	38	-24	67.56	33.42	31.09
<i>Total pipe culverts (38 nos.)</i>	69	69	69	69	36	36	14	10	4	12.72	1.91	1.91
10.1) box culverts (2 no's), Lakshmipur	y	y	y	y	y	y	0	38	-38	20.27	0	0
10.2) box culverts (5 no's), Lakshmipur	n	n	n	n	n	n	0	38	-38	0	0	0
10.3) box culverts (7 nos), Noakhali	y	y	y	y	y	y	55	38	18	47.29	33.42	31.09
10.4) box culverts (7 nos), Noakhali	y	y	y	y	n	n	0	38	-38	0	0	0
10.5) box culverts (7 nos), Noakhali	n	n	n	n	n	n	0	38	-38	0	0	0
10.6) pipe culverts (5 no's), Lakshmipur	y	y	y	y	y	y	0	10	-10	4.324	0	0
10.7) pipe culverts (2 no's), Lakshmipur	n	n	n	n	n	n	0	10	-10	0	0	0
10.8) pipe culverts (8 no's), Noakhali	y	y	y	y	y	y	65	10	55	8.39	1.91	1.91
10.9) pipe culverts (12 nos), Noakhali	y	y	y	y	n	n	0	10	-10	0	0	0
10.10) pipe culverts (11 nos), Noakhali	n	n	n	n	n	n	0	10	-10	0	0	0
11) Cyclone shelters												
<i>Total cyclone shelters (20 nos.)</i>	100	100	100	100	100	100	49	40	9	1117.33	372.94	357.31
11.1) 7 cyclone shelters, Lakshmipur	y	y	y	y	y	y	1	40	-39	399.45	-	-
11.2) 13 cyclone shelters, Noakhali	y	y	y	y	y	y	75	40	35	717.88	372.94	357.31
11.3) Field raising near cyclone shelters (7 nos), Lakshmipur	n	n	n	n	n	n	0	0	0	0	0	0
11.4) Field raising near cyclone shelters (13 nos), Noakhali	y	y	y	y	n	n	0	0	0	0	0	0

Overview LGED

Table 2 - LGED	Design available (y/n)	Design concurred (y/n)	Estimate concurrence given (y/n)	Floating tender (y/n)	Contract signed (y/n)	Work order given (y/n)	Physical progress %	Planned progress %	Progress deviation %	Contract amount (Tk. Lac)	Reimbursement claimed (Tk. Lac)	Reimbursement recommended (Tk. Lac)
Item of work								31-Dec-07				
Total LGED	90	74	74	61	41	41	20	32	-12	1673.64	502.02	478.79
12) Roads												
Total rural roads (55 km)	100	79	79	74	69	69	48	70	-22	132.91	70.80	67.73
Total paved roads (18.7 km)	94	94	94	94	41	41	2	20	-18	306	0	0
12.1) paved (7 km), Lakshmipur	y	y	y	y	n	n	0	20	-20	0	0	0
12.2) paved (5 km), Noakhali	y	y	y	y	y	y	0	20	-20	206.61	0	0
12.3) paved (2.6 km), Noakhali	y	y	y	y	y	y	15	20	-5	99.76	0	0
12.4) paved (2.97 km), Noakhali	y	y	y	y	n	n	0	20	-20	0	0	0
12.5) paved (1.13 km), Noakhali	n	n	n	n	n	n	0	20	-20	0	0	0
12.6) rural (3 roads, 8.2 km), Lakshmipur	y	y	y	y	y	y	74	70	4	22.48	11.362	9.282
12.7) rural (1 road, 2.5 km), Lakshmipur	y	y	y	y	y	y	0	70	-70	8.01	0	0
12.8) rural (11.8 km), Lakshmipur	y	n	n	n	n	n	0	70	-70	0	0	0
12.9) rural (12 roads, 28.8 km), Noakhali	y	y	y	y	y	y	74	70	4	102.42	59.433	58.443
12.10) rural (3.2 km), Noakhali	y	y	y	n	n	n	0	70	-70	0	0	0
12.11) Earthen road for cyclone shelter approach (2.7 km), Noakhali	y	y	y	y	n	n	0	0	0	0	0	0

Overview DPHE

Table 3 - DPHE	Design available (y/n)	Design concurred (y/n)	Estimate concurrence given (y/n)	Floating tender (y/n)	Contract signed (y/n)	Work order given (y/n)	Physical progress %	Planned progress %	Progress deviation %	Contract amount (Tk. Lac)	Reimbursement claimed (Tk. Lac)	Reimbursement recommended (Tk. Lac)
Item of work								31-Dec-07				
Total DPHE	100	100	86	86	59	59	21	37	-16	338.12	168.14	111.75
13) Deep tube wells												
<i>Total deep tube wells (600)</i>	100	100	60	60	60	60	38	50	-12	155.11	91.64	71.58
13.1) deep tube wells (102 nos), Noakhali	y	y	y	y	y	y	90	50	40	48.83	45.11	37.90
13.2) deep tube wells (200 nos), Lakshmipur & Noakhali	y	y	y	y	y	y	70	50	20	106.28	46.53	33.68
13.3) deep tube wells (58 nos), Noakhali & Lakshmipur	y	y	y	y	y	y	0	50	-50	-	-	-
13.4) deep tube wells (240 nos), Noakhali & Lakshmipur	y	y	n	n	n	n	0	50	-50	-	-	-
13.5) test deep tube wells (4 nos), Noakhali & Lakshmipur	y	y	y	y	n	n	0	0	0	-	-	-
13.6) test deep tube wells 2 (4 nos), Noakhali & Lakshmipur	y	y	y	n	n	n	0	0	0	-	-	-
14) Pond with sand filter												
14.1) 10 ponds with sf, Lakshmipur	y	y	y	y	n	n	0	40	-40	-	-	-
15) Public toilets												
<i>Total public toilets (20 nos)</i>	100	100	100	100	75	75	33	50	-17	95.1	28.30	14.7
15.1) public toilets (10 nos), Lakshmipur & Noakhali	y	y	y	y	y	y	57	50	7	62.32	28.30	14.7
15.2) public toilets (5 nos), Noakhali & Lakshmipur	y	y	y	y	y	y	9	50	-41	32.78	-	-
15.3) public toilets (5 nos), Noakhali & Lakshmipur	y	y	y	y	n	n	0	50	-50	-	-	-

Overview DPHE

[illegible]

Overview MoL

[illegible]